

DOCUMENT No.

XXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

PERFORMANCE QUALIFICATION OF DISPENSING/ SAMPLING BOOTH (RLAF)

PHARMAGUIDEHUB

Location



DOCUMENT No.

XXXXXX

S. No.

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

REPORT CONTENTS

SECTION TITLE

D. 110.	<u> DECITOTY TITLE</u>	uş
1.0	Protocol Approval	3
2.0	Overview	4
	2.1 Objective:	4
	2.1 Objective:	4
	2.3 Responsibility	4
	2.4 Qualification Team:	
3.0	Training Record	5
4.0	Pre – Performance Qualification Requirements	7
5.0	System / Equipment Description	8
	5.1 System / Equipment details	8
	5.2 Generic Design	9
	5.3 Safety Features Description:1	0
	5.4 Testing Procedures	0
6.0	Performance Qualification Procedure1	1
7.0	Acceptance Criteria12	2
8.0	Qualification Report Error! Bookmark not defined	l.
9.0	Approval of Qualification Report12	2
10.0	Observed Deviation	1
11.0	List of Exhibits / Annexure	1
\	11.1 List of Exhibits	
	11.2 List of Annexure	



DOCUMENT No.

XXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

1.0 Protocol Approval

This is a specific Protocol for Performance Qualification of Dispensing/Sampling Booth which is installed in the Warehouse.

This report has been approved by the following:

	Name	Department	Signature	Date
Prepared By				
Checked By			200	
Approved By		20		

Final Approval

Final approval has been given by the following:

	Name	Signature	Date
Approved By (Plant Head)			
Approved By (Head – QA)			



DOCUMENT	No.
-----------------	-----

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

2.0 Overview

2.1 Objective:

To establish the Methodology for the performance qualification of Dispensing/Sampling Booth this is installed in the Warehouse.

2.2 Purpose and Scope

The purpose is to provide an outline for the performance qualification of equipment for its intended use:

- Demonstrate that the RLAF of Dispensing/Sampling Booth shall perform reproducibly and consistently within its full dynamic range of operation according to pre-laid specifications.
- The RLAF unit of Dispensing/Sampling Booth shall be able to perform in worst cases.
- Assure that the RLAF unit performance of Dispensing/Sampling Booth shall be adequate to support the process for which the system is intended.
- Ensure that the unit shall be included in preventive maintenance program.

The **scope** of this qualification exercise is limited to the performance qualification of RLAF unit. The protocol is applicable to RLAF unit, Equipment Code no.XXXXXXXX.

2.3 Responsibility

- **Protocol / Report Preparation:** Production Executive / Manager, QA Executive / Manager and Service Engineer.
- **Approval of Protocol / Report:** QA Manager
- Execution of Qualification Activity: Production Executive / Manager, Service Engineer

2.4 Qualification Team:

- User Department Executive / Manager
- Project Executive / Manager



XXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

- Validation Manager
- Quality Assurance Manager

3.0 Training Record

3.1 Purpose

The purpose of the training was to familiarize the trainees with the Performance Qualification, Performance Qualification procedure, Documentation Procedure and Overall Strategy of Performance Qualification.

3.2 Scope

This Training is applicable to the RLAF unit of Dispensing/Sampling Booth installed in Warehouse.

3.3 Topics

The following topics were covered during training:

- Performance Qualification Procedure.
- Documentation Practices for filling of report.
- Overall strategy of Qualification process.
- General precautions / guidelines to be followed during qualification.
- List of SOP's used for training

S.No.	SOP's No.	Title
01	XXXXXXX	SOP on operating procedure for Dispensing/Sampling Booth
02	XXXXXXX	SOP on cleaning procedure for Dispensing and Sampling Booth
03	XXXXXXX	SOP for Preventive Maintenance of Dispensing/Sampling Booth

• Attach training record with the report as Annexure - 01





DOCUMENT No.

XXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

4.0 Pre – Performance Qualification Requirements

Following instruments shall be required for the Performance Qualification of RLAF unit of Dispensing/Sampling Booth installed in warehouse.

S. No.	Equipment Name	Equipment	Calibration	Calibration
		Code / S.	Certificate	Due On
		No.	No.	
1.	Aerosol DOP			
	Generator			
2.	Aerosol DOP detector		^	0.
3.	Anemometer			X
4.	Titanium		0	
	Tetrachloride (Smoke	/		
	Test)	•		
5.	Particle Counter			
6.	Camera	00		
7.	Stop Watch	20		



DOCUMENT No.

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

5.0 System / Equipment Description

5.1 System / Equipment details

The RLAF shall be used for the Dispensing/Sampling of raw material & excipients for attaining a dust free & bacteria free workstation

Description

• Equipment Tag Number : XXXXXXXXXXXXX

• Location : Warehouse

• Block : XXXXXXXXXX

• Room No : XXXXXXXX

• Name of the system : RLAF

• Manufacturer's Name / Address: XXXXXXXXXXXXXX

Model : XXXXXXXXXXXXXXX

• Dimensions : Overall Diamentation

Height: XXXXX

Width: XXXXXXX

Length: XXXXXXXX

Purchase Order Number : XXXXXXXXXXX, Dated: XXXXXXXX

Date of Installation : XXXXXXXXX



DOCUMENT No.

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

5.2 Generic Design

5.2.1 Working Principle

The sampling Booth is designed in accordance with cGMP principles. Sampling Booth shall be used for Dispensing/sampling of raw materials. It shall be Reverse laminar airflow type.

Brief Machine Description

The RLAF comprises of following parts:

- Main body structure
- Supply Filters
 - a. Pre-filter (EU-5)
 - b. Intermediate filter (EU-7)
 - c. HEPA filter (EU-12)
- Motor blower
- Side panels
- Exhaust filter (EU-12)

Magnahelic gauges measures pressure differentials across all filters.

1. Main Body Structure:

Main body structure of RLAF of Dispensing/Sampling Booth provides a platform for fixing the supply filters, motor blower, side panels, magnahelic gauges & exhaust filter. Main body structure is fabricated using SS 304.

2. Supply Filters:

The function of supply filters is to supply dust free & bacteria free air. Supply filters consists, prefilter of 10 micron rating with efficiency of 90% down to 10 microns (EU5 grade); intermediate filter of (3 micron rating) with efficiency 97% down to 3 microns (EU7 grade, microvee filter) and final HEPA filter of 0.3 micron rating with efficiency of 99.997% down to 0.3 micron.

3. Motor Blower:

The motor blower is situated inside the main body structure. Motor blower is fabricated by using MS powder coated.



DOCUMENT No.

XXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

4. Side Panels

Side panels are provided to give the support to the main body structure. Side panels are fabricated by using SS304.

5. Exhaust Filter

Exhaust filter consists of Minipleat HEPA filter of 0.3 micron rating with efficiency of 99.997% down to 0.3 micron.

6. Finishing:

Outside surface of RLAF of Dispensing/Sampling Booth is matt finish.

5.3 Safety Features Description:

1. Noise Level:

The noise level should not more than 50db of blower motor.

2. Safety Guards:

The safety guards are provided for all moving parts.

3. Earthing Connections:

The Earthing connections are installed to reduce risk of any accident by overloading, voltage variation or any other electrical fault. MCB should be provided.

4. Indicators Switches for Fluorescent lights

The Indicators should be provided for Fluorescent lights.

5.4 Testing Procedures

The following tests were done to evaluate the performance of RALF of Dispensing/Sampling Booth:

Air velocity Test



DOCUMENT No.

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

Measure the air velocity at five points (four at corners and one at the middle) 6 inches below the surface of the filter / diffuser using calibrated anemometer. Calculate average of the five reading of the filter.

1. CFM of the filter

Calculate air quantity of filter in CFM with the help following formula.

CFM = Average velocity of the air x Effective surface area of the filter

2. Air Laminarity Test

Smoke test was performed to check laminarity of air coming through HEPA Filter. Swab stick shall be dipped in titanium tetrachloride and shall be placed 6.0" below the HEPA filter. The air shall move in linear pattern. The path of air movement shall be monitored & safe zone shall be marked on the basis of movement shown by smoke test study.

3. Differential Pressure between the filters

Differential Pressure between the filters was monitored every 10 minutes for half hour on megnehelic gauges of all three filters.

4. Air Particle Count

The particle count of Sampling Booth was done through particle counter at 5 locations on working height.

6.0 Performance Qualification Procedure:

The following procedure shall be used for the performance qualification of the RLAF unit of Dispensing/Sampling Booth installed in Warehouse.

- **6.1** Ensure that OQ of system is completed and system is cleared for performance qualification.
- 6.2 The air velocity test and CFM calculation shall be done for each HEPA filter. The observations were recorded as per Exhibit E01.
- **6.3** The differential pressures between filters shall be checked. The observations shall be recorded as per Exhibit E02.
- **6.4** The smoke test shall be performed to check laminarity, air movement & safe zone determination. The observations were recorded as per Exhibit E03.
- 6.5 The particle count shall be done to ensure that booth complies ISO class 5 area specifications. The observations were recorded as per Exhibit E04.

The reports generated were attached in Annexure -02.



DOCUMENT No.	PERFORMANCE QUALIFICATION OF	EFFECTIVE DATE
XXXXXX	DISPENSING / SAMPLING BOOTH (RLAF)	

- **6.6** The preventive maintenance list of the maintenance department shall be updated. The observations were recorded as per Exhibit E05.
- **6.7** No Deviation was observed.

7.0 Acceptance Criteria

Performance qualification shall be considered acceptable when requirements listed in section 6.0 of this protocol have been fulfilled and are as per the design specifications of the system.

8.0 Summary and Conclusion

The Dispensing/Sampling Booth bearing Tag No: XXXXXXXXXXX have undergone the following below mentioned testing parameter as per Protocol No: XXXXXXXXXXX

Observations pertaining to the parameter were listed in Exhibit: 01 to Exhibit: 04

S.No.	Testing Parameter	Observation
01	Air Velocity & DOP	Complies
02	Air Laminarity	Complies
03	Differential Pressure between the filters	Complies
04	Air particle count	Complies

On the basis of above observation it is concluded that the Equipment is meeting the acceptable criteria. Hence is qualified.

9.0 Approval of Qualification Report

The report shall be evaluated and proper references / conclusions / recommendations shall be recorded by Quality Assurance.

The installation qualification report shall be evaluated and finally approved by quality assurance.

Pharma Hub.com
HUU.com

DOCUMENT No.

XXXXXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

10.0 Observed Deviation

Sr. No.	Page No.	Point No.	Observed Deviation		Deviation Approved By	Corrective Action Taken	Justification of Corrective Action	Corrective action taken and justification given by
						· Sell		
					Repo	ort Approved By		
			Department Head				Quality Head	



DOCUMENT No.

XXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

11.0 List of Exhibits / Annexure

11.1 List of Exhibits

Exhibit No.	Exhibit Title	No. of
		Pages
E01	Air Velocity Test, CFM Calculation and DOP	01
	Testing Verification Checklist	
E02	Differential Pressure Monitoring Data Sheet	01)
E03	Smoke Test & Safe Zone Marking Verification	01
	Checklist	
E04	Particle Count Verification Checklist	01
E05	Preventive Maintenance List Up-dating Verification	01
	Checklist	
Total No. of Pa	ges	05

11.2 List of Annexure

Annexure No.	Annexure Title	No. of Pages
01	Training Record	01
02	Particle Counting Reports	01
Total No. of Pa	ges	02



DOCUMENT No.	PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING	EFFECTIVE DATE
XXXXXXXX	BOOTH (RLAF)	

Exhibit – E01

Air Velocity Test, CFM Calculation and DOP Testing Verification Checklist

Equipment Name / Description:	
Tag no.: XXXXXXX	
Location: Warehouse	3 0 y

Date:

S. No.	Filter No.	Filter Area	Air Velocity	Avg. Air	Velocity Actual	Rated CFM	Actual CFM	DOP Testing
		-						
		_						

				A Y		
R	emarks:		103			
C	hecked By:_	(Name)	(Sign)	(Date)		
V	erified By:_					



DOCUMENT No.	PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING	EFFECTIVE DATE
XXXXXXXX	BOOTH (RLAF)	

(Name) (Sign) (Date)



Title: Report for Performance Qualification of sampling Booth

Report No.: XXXXXX Protocol No.: XXXXXXXX

Exhibit - E02

Differential Pressure Monitoring Data Sheet

Equipment Name / Description:

Tag no.: XXXXXXX

Location: Warehouse

Remarks:

S.	Date:						
No	Start Time:			End '	Time:		
		Pre-	filter	Intermed	iate Filter	HEPA	Filter
		Limit	Actual	Limit	Actual	Limit	Actual
	Magnehelic						
	Gauge No.						
	(→)						
	Time						
	(Mins.)			4			
	(♥)			•	V		
1.	0						
2.	10				y		
3.	20			70.			
4.	30			40			

Checked By:			
	(Name)	(Sign)	(Date)
Verified By:	(Name)	(Sign)	(Date)



DOCUMENT No.

XXXXXXXXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

Exhibit - E03

Smoke Test & Safe Zone Marking Verification Checklist

Equipment Name / Description:

Tag no.: XXXXXXX

Location: Warehouse

S. No	Filter No.	Nature of Flow	Movement of Smoke		Safe Zone Marking Done	Marking Done By
	110.	OI FIOW	From	To	Ac	
1.						
2.						
3.						
4.						
5.					A (/) ^y	

Remarks:			
Checked By:	(Name)	(Sign)	(Date)
Verified By:	(Name)	(Sign)	(Date)
,	Obe	(0 /	,
THE STATE OF THE S	• •		



DOCUMENT No.

XXXXXXXXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

Exhibit – E04

Particle Count Verification Checklist

Equipment Name / De	escription:
---------------------	-------------

Tag no.: XXXXXXX

Location: Warehouse

Remarks:

S. No.	Specification	Observations
1.	Ensure that particle count of area shall be performed as per SOP Title: & equipment shall complies to the ISO Class 5 grade	
2.	Reports shall be attached with the qualification report	

		6)
Checked By:		2	
·	(Name)	(Sign)	(Date)
Verified By:			
vermed by.	(Name)	(Sign)	(Date)



DOCUMENT No.

XXXXXXXXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

Exhibit – E 05

Preventive Maintenance List Up-dating Verification Checklist					
Equipment Name / Description:					
Tag no.: XXXXXXX					
Location: Warehouse					
Preventive Maintenance Program no.	Frequency of Preventive Maintenance	Due Date	Entry Done by		
Remarks:	.3				
Checked By:		_			
(Name)	(Sign) (Date)				
Verified By:(Name)	(Sign) (Date)	_			
ANN DI					



DOCUMENT No.

XXXXXXXXXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

Annexure – 01

Training Record

Equipment Name:	Dispensing/Sampling Booth		
Equipment Tag No.:	XXXXX		
Location:	Warehouse	(•
No. of Pages:			



DOCUMENT No.

XXXXXXXXXXXXX

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

Annexure – 02

Particle Counting Reports

Equipment Name:	Dispensing/Sampling Booth
Equipment Tag No.:	XXXXXXX
Location:	Warehouse
No. of Pages:	A 0



DOCUMENT No.

PERFORMANCE QUALIFICATION OF DISPENSING / SAMPLING BOOTH (RLAF)

EFFECTIVE DATE

Our Knowledge Sharing Platform:

To get regular updates on pharmaceutical industry you can join us at our following

knowledge sharing platforms:

- ► Web address: <u>www.pharmaguidehub.com</u>
- Telegram Link: https://t.me/pharmaguidehub
- LinkedIn: www.linkedin.com/in/pharmaguidehub
- ► Facebook Page Link: https://www.facebook.com/profile.php?id=61557224322551
- Twitter Link: https://x.com/pharmaguidehub
- WhatsApp Group Link: https://chat.whatsapp.com/HY09XT4iEL07oCE4Am3JUW

Exhibit E02: Page 6 of 1